Completion Report

1	Name of Wok	Drinking Water Facilities in Ward No 14 Bagalagunte, Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 122 /18-19, Dt.17.01.2019
3	Head of Acount which is Chargeable	EE/DD/TS/ 34 /18-19, Dt. 17.01.2019
4	Enstrument Order No. & Date	P-3293
5	Name of Contractor	EE/DD/WO/ 34 /20-21, Dt.30.05.2020
6a	Time Stipulated for Completion of work	Ranganna K M
b	Delay in execulation of work	90 days
7	Measurement recorded in MB	-
	Page No	4882 / 19-20
8	check Measurment of the Asst	488132 to 488138
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
0	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Jayakumar M B

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00 Lakhs	926664=00 933756.00	–	66244.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner